

Summary of Columbia River Basin Flood Risk Management Requirements, 01-Feb WY 2026

Issue Date: 06 Feb-2026

Project Limits

Project	MCDB	ARDB	DCDB	LIB	HGH	DWR	BRN	GCL	
Max elevation, ft	2475	1444	1892	2459	3560	1600	2077	1290	
Min elevation, ft	2320	1378	1794.2	2287	3336	1445	1976	1208	
Usable Storage, kaf	12053.3	7100	1398.6	4979.5	2981	2015.7	975.3	5349.6	

Jan 31 Project Conditions

Project	MCDB	ARDB	DCDB	LIB	HGH	DWR	BRN	GCL	
Elevation, ft (MSL)	2426.6	1399.6	1844.0	2388.1	3540.6	1554.8	2053.1	1277.7	
Draft, kaf	4810.3	5134.8	787.7	2750.9	442.1	749.8	305.9	973.9	
Usable Stor. Less Draft, kaf	7243.1	1965.1	610.8	2228.6	2538.9	1265.9	669.5	4375.7	

Draft Required to meet Feb 28 Flood Risk Management

Project	MCDB	ARDB	DCDB	LIB	HGH	DWR	BRN	GCL	
Elevation Reduction, ft	-	-	-	4.1	-	-	-	-	
Storage Reduction, kaf	-	-	-	120.0	-	-	-	-	

1-Feb Water Supply Forecast

Project	MCDB	ARDB	DCDB	LIB	HGH	DWR	BRN	GCL	TDA
Apr-Jul, kaf						1752	4279		
Apr-Jul %normal (2)						71%	83%		
Apr-Jul change, kaf (1)						-216	-951		
Apr-Aug, kaf	12304	23894	2321	6831				58106	82642
Apr-Aug %normal (2)	110%	108%	114%	112%				100%	93%
Apr-Aug change, kaf (1)	-276	-841	-32	-764				-866	-5387
May-Sep, kaf					1562				
May-Sep %normal (2)					88%				
May-Sep change, kaf (1)					-305				

System Draft Requirements

Project	MCDB+ARDB(4)	ARDB(4)	DCDB(4)	LIB	HGH	DWR	BRN	GCL	
Jan 31, kaf	1670	1670	-	3139	387	748	0	0	
Feb 28/29, kaf	2346	2346	-	2871	301	565	294	0	
Mar 31 kaf	3600	3600	-	3048	327	330	281	555	
Apr 15 kaf	-	-	-	-	340	153	241	1481	
Apr 30, kaf	3600	3600	-	3048	353	221	226	2277	

System Draft Requirements (cont.) – Apr 30 (kaf)

Project	WEL	RRH	WAN+PRD	JDA					
FRM Space Requirement, kaf	-	-	-	-					

System Elevation Requirements

Project	MCDB	ARDB	DCDB	LIB	HGH	DWR	BRN	GCL	
Jan 31, ft	-	1430.7	-	2374.4	3543.1	1554.9	2077	1290	
Feb 28/29, ft	-	1425.1	-	2383.9	3547.0	1567.2	2054.2	1290.0	
Mar 31, ft	-	1414.1	-	2377.7	3545.8	1581.7	2055.3	1283.1	
Apr 15, ft	-	-	-	-	3545.3	1591.8	2058.7	1271.0	
Apr 30, ft	-	1414.1	-	2377.7	3544.7	1588.0	2059.9	1259.9	

Flood Risk Management Summary at The Dalles, Oregon

Parameter	kaf	kcfs							
The Dalles Apr-Aug forecast	82642	-							
The Dalles May-Aug forecast	69096	-							
Initial Controlled Flow, ICF	-	315							
Estimated Unregulated Peak Discharge	-	503							

1. Change in official forecast from previous month.

2. All % Normal values are based on the 30-year (1991-2020) Runoff Volume averages as determined by the Northwest River Forecast Center.

3. Dworshak and Grand Coulee System numbers include shift if applicable; when shift is maximal the System values at Dworshak are the same as Local.

4. MCDB and DCDB do not have system FRM requirements unless an Article IV(3) call is active.

5. If FRM space is required at John Day or the Middle Columbia projects, the date for maximum drawdown will be coordinated with operators in real-time. It is anticipated that all requested space would be available by the start of system refill.

William D Proctor

William D. Proctor, P.E.

Ch., Hydrologic Engineering and Power Branch

Questions? Contact Michelle Yuen 503 467-1970 or Haytham Oueidat 503 351-5362

Maximum Flood Risk Storage Shift from DWR and/or BRN to GCL

Date	GCL Non-Shifted FC Draft (kaf)	GCL Maximum Draft Limit (kaf)	GCL Maximum Shift Potential (kaf)	DWR FC Draft - System (kaf)	DWR FC Draft - Local (kaf)	DWR FC Shift - Granted (kaf)	DWR / GCL FC Shift - Allowable (kaf)	DWR Shifted FC Draft (kaf)	DWR Shifted FC Elevation (ft)	GCL Shifted FC Draft (w/DWR Shift) (kaf)	GCL Shifted FC Elevation (w/DWR Shift) (ft)	GCL Maximum Shift Potential remaining (kaf)	BRN FC Shift - Granted (kaf)	BRN / GCL FC Shift - Allowable (kaf)	BRN Shifted FC Draft (kaf)	BRN Shifted FC Elevation (ft)	GCL Shifted FC Draft (w/DWR+BRN Shift) (kaf)	GCL Shifted FC Elevation (w/DWR+BRN Shift) (ft)
Jan. 31	0	2798	2798	730	748	0	0	748	1554.9	0	1290.0	2798	0	0	0	2077.0	0	1290.0
Feb. 28/29	0	2798	2798	564	565	0	0	565	1567.2	0	1290.0	2798	0	294	294	2054.2	0	1290.0
Mar. 31	537	3234	2697	348	330	18	18	330	1581.7	555	1283.1	2679	0	281	281	2055.3	555	1283.1
Apr. 15	1413	2226	813	221	153	68	68	153	1591.8	1481	1271.0	745	0	241	241	2058.7	1481	1271.0
Apr. 30 b	2277	2277	0	221	-	0	0	221	1588.0	2277	1259.9	0	0	0	226	2059.9	2277	1259.9
Column Number	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Notes	-	a	2-1	-	-	4-5	Min 3,6	4-7	-	1+7	-	2-10	-	Min 12,13	-	-	10+14	-

Notes:
 Under certain conditions the required flood risk draft at DWR and BRN may be shifted to GCL prior to 30 April. The shifted rule curve shown above represents the maximum allowable flood risk storage shift(s) for the current water year based on the current month's flood risk management requirements for each project and evacuation limitations at GCL; however, the actual volume shifted to GCL on any date is ultimately determined by the Bureau of Reclamation. The shift of volume for DWR to GCL has priority over the shift of volume from BRN to GCL in cases when GCL cannot accept the total volume combined volume.
 b No shift is allowed, all projects to be back to their non-shifted flood risk draft requirement by 30 April.

William D Proctor

William D. Proctor, P.E.
 Ch., Hydrologic Engineering and Power Branch

Questions? Contact Michelle Yuen 503 467-1970 or Haytham Oueidat 503 351-5362