

Flood Risk Management Requirements
Report #4 for Water Year 2020
Issue Date: 12 March 2020

A. Purpose of Flood Risk Management Requirements. These requirements provide maximum end-of-month reservoir elevations and/or minimum outflows for flood risk management projects in the Columbia River Basin. These requirements are for use by U.S. Army Corps of Engineers, Bureau of Reclamation, Idaho Power, Energy Keepers, BC Hydro and Bonneville Power Administration for operations planning and include all formally approved deviations to date. Any deviation from the flood risk management requirements herein will require approval from the Chief, Columbia Basin Water Management Division (CBWM) per the Northwestern Division's (NWD) Deviation Policy (NWDR 1110-2-6). Requirements are in accordance with the Columbia River Treaty Flood Control Operating Plan (FCOP) and any project-specific water control manuals, with variations as described below. These flood risk management requirements will be revised and re-issued as new information becomes available.

B. List of Approved Flood Deviations from Water Control Manuals.
None are currently in effect.

C. Flood Risk Management Requirements

These requirements have been prepared using the most recent official seasonal volume forecasts. The April-August volume forecast at The Dalles Dam based on the March 2020 official forecast is 87,043 kaf. All other forecasts can be found in Table 2 or at:

<http://www.nwd-wc.usace.army.mil/report/colsum/>

Table 1 shows the flood risk management elevations, draft and flow limits for the evacuation, holding and refill periods. The Initial Controlled Flow (ICF) based on the March 2020 official forecast is 316 kcfs. See the FCOP for how the ICF is computed. More details on the values used can be found at:

<http://www.nwd-wc.usace.army.mil/report/storcorr/>

D. System Flood Risk Management Refill Requirement Discussion.
No system refill requirements at this time.

E. Individual Project Flood Risk Management Requirements Discussion.
No specific individual requirements at this time.

Table 1. Flood Risk Management Requirements

Project	31 Jan	29 Feb	31 Mar	15 Apr	30 Apr	31 May ³	30 Jun ³	31 Jul ³
MCDB (kaf) ²	1648	2641	4080	4080	4080	2248	286	0
ARDB (ft)	1430.5	1421.7	1414.1	1414.1	1414.1	1423.9	1443.2	1444.0
DCDB (ft) ⁵	1839.9	1812.5 ⁵	1807.7 ⁵	1807.7	1807.7	1834.5	1877.3	1892.0
LIB (ft) ⁴	2426.7	2404.2	2404.1	2404.1	2404.1	n/a	n/a	2459.0
LIB (kcfs)	n/a	n/a	n/a	n/a	n/a	TBD	TBD	n/a
HGH (ft)	3547.8	3540.3	3532.8	3530.0	3527.1	n/a	n/a	3560.0
HGH (kcfs)	n/a	n/a	n/a	n/a	n/a	TBD	TBD	n/a
SKQ (ft)	n/a	n/a	n/a	2883.0	n/a	2890.0	2893.0	2893.0
ALF (ft) ¹	2060.0	2060.0	2056.0	n/a	2056.0	2062.5	2062.5	2062.5
GCL (ft)	1290.0	1289.9	1278.6	1262.5	1246.2	1269.3	1289.6	1290.0
BRN (ft)	2077.0	2048.7	2053.4	2056.7	2056.7	2074.1	2077.0	2077.0
DWR (ft) ⁶	1564.3	1551.8	1541.7	1538.4	1538.4	1580.4	1600.0	1600.0

Notes:

1. Albeni Falls flood risk management elevations are based on readings at the Hope gage.
2. KAF units refer to required flood risk management space (draft) in the reservoir.
3. Flood risk management requirements for May, June and July are based on estimated normal runoff shape. Under certain circumstances, the Refill Guide Curve (also known as Flood Control Refill Curve) procedure may be used to determine when refill is to begin at each project where applicable.
4. Per the Libby Dam WCM, Rule 1 of the VarQ operating procedures, releases will be limited to the hydraulic capacity of the powerhouse to the best extent possible.
5. Per the Duncan Storage Resevation Diagram, Duncan Reservoir is required to achieve its full flood risk management draft requirement of 1807.7 ft by 15 March.
6. Dworshak April 30 and May 31 changed due to clerical error.

Table 2. Water Supply Forecasts (Kaf)

Project	Forecast Period	Jan	Feb	Mar	Apr	May	Jun	Jul	Current month Forecast % of Normal
MCDB	Apr-Aug	11179	11598	11579					106
ARDB	Apr-Aug	22621	23898	23744					108
DCDB	Apr-Aug	1998	2227	2214					110
LIB	Apr-Aug	5481	6386	6349					108
HGH	May-Sep	1582	1778	1830					108
SKQ ¹	Apr-Jul	6378	6653	6405					110
ALF ¹	Apr-Jul	11926	13167	12295					104
GCL ¹	Apr-Aug	58483	63023	61265					108
BRN ¹	Apr-Jul	5414	5105	4028					74
DWR	Apr-Jul	1532	2095	2355					97
TDA ¹	Apr-Aug	86909	92647	87043					99

Notes:

1. Official water supply forecasts for SKQ, ALF, GCL, BRN and TDA are the ESP 10-day-QPF median values published by the NWRFC on the following days for 2020: Jan 6, Feb 5, Mar 4, Apr 3, May 5, Jun 3, and Jul 7.

William Proctor, P.E.
Ch., Hydrologic Engineering and Power Branch