

Flood Risk Management Requirements  
Report #5 for Water Year 2020  
Issue Date: 07 April 2020

**A. Purpose of Flood Risk Management Requirements.** These requirements provide maximum end-of-month reservoir elevations and/or minimum outflows for flood risk management projects in the Columbia River Basin. These requirements are for use by U.S. Army Corps of Engineers, Bureau of Reclamation, Idaho Power, Energy Keepers, BC Hydro and Bonneville Power Administration for operations planning and include all formally approved deviations to date. Any deviation from the flood risk management requirements herein will require approval from the Chief, Columbia Basin Water Management Division (CBWM) per the Northwestern Division's (NWD) Deviation Policy (NWDR 1110-2-6). Requirements are in accordance with the Columbia River Treaty Flood Control Operating Plan (FCOP) and any project-specific water control manuals, with variations as described below. These flood risk management requirements will be revised and re-issued as new information becomes available.

**B. List of Approved Flood Deviations from Water Control Manuals.**  
None are currently in effect.

**C. Flood Risk Management Requirements**

These requirements have been prepared using the most recent official seasonal volume forecasts. The April-August volume forecast at The Dalles Dam based on the April 2020 official forecast is 84,445 kaf. All other forecasts can be found in Table 2 or at:

<http://www.nwd-wc.usace.army.mil/report/colsum/>

Table 1 shows the flood risk management elevations, draft and flow limits for the evacuation, holding and refill periods. The Initial Controlled Flow (ICF) based on the April 2020 official forecast is 303 kcfs. See the FCOP for how the ICF is computed. More details on the values used can be found at:

<http://www.nwd-wc.usace.army.mil/report/storcorr/>

**D. System Flood Risk Management Refill Requirement Discussion.**  
No system refill requirements at this time.

**E. Individual Project Flood Risk Management Requirements Discussion.**  
No specific individual requirements at this time.

**Table 1. Flood Risk Management Requirements**

<b>Project</b>	<b>31 Jan</b>	<b>29 Feb</b>	<b>31 Mar</b>	<b>15 Apr</b>	<b>30 Apr</b>	<b>31 May<sup>3</sup></b>	<b>30 Jun<sup>3</sup></b>	<b>31 Jul<sup>3</sup></b>
MCDB (kaf) <sup>2</sup>	1648	2641	4080	4080	4080	2248	286	0
ARDB (ft)	1430.5	1421.7	1414.1	1414.1	1414.1	1423.9	1443.2	1444.0
DCDB (ft) <sup>5</sup>	1839.9	1812.5 <sup>5</sup>	1807.7 <sup>5</sup>	1807.7	1807.7	1834.5	1877.3	1892.0
LIB (ft) <sup>4</sup>	2426.7	2404.2	2404.1	2405.3	2405.3	n/a	n/a	2459.0
LIB (kcfs)	n/a	n/a	n/a	n/a	n/a	TBD	TBD	n/a
HGH (ft)	3547.8	3540.3	3532.8	3526.4	3522.9	n/a	n/a	3560.0
HGH (kcfs)	n/a	n/a	n/a	n/a	n/a	TBD	TBD	n/a
SKQ (ft)	n/a	n/a	n/a	2883.0	n/a	2890.0	2893.0	2893.0
ALF (ft) <sup>1</sup>	2060.0	2060.0	2056.0	n/a	2056.0	2062.5	2062.5	2062.5
GCL (ft)	1290.0	1289.9	1278.6	1270.6	1253.9	1272.8	1289.7	1290.0
BRN (ft)	2077.0	2048.7	2053.4	2060.9	2061.6	2074.7	2077.0	2077.0
DWR (ft)	1564.3	1551.8	1541.7	1540.8	1540.8	1580.9	1600.0	1600.0

Notes:

1. Albeni Falls flood risk management elevations are based on readings at the Hope gage.
2. KAF units refer to required flood risk management space (draft) in the reservoir.
3. Flood risk management requirements for May, June and July are based on estimated normal runoff shape. Under certain circumstances, the Refill Guide Curve (also known as Flood Control Refill Curve) procedure may be used to determine when refill is to begin at each project where applicable.
4. Per the Libby Dam WCM, Rule 1 of the VarQ operating procedures, releases will be limited to the hydraulic capacity of the powerhouse to the best extent possible.
5. Per the Duncan Storage Resevation Diagram, Duncan Reservoir is required to achieve its full flood risk management draft requirement of 1807.7 ft by 15 March.

**Table 2. Water Supply Forecasts (Kaf)**

<b>Project</b>	<b>Forecast Period</b>	<b>Jan</b>	<b>Feb</b>	<b>Mar</b>	<b>Apr</b>	<b>May</b>	<b>Jun</b>	<b>Jul</b>	<b>Current month Forecast % of Normal</b>
MCDB	Apr-Aug	11179	11598	11579	11793				107
ARDB	Apr-Aug	22621	23898	23744	23858				109
DCDB	Apr-Aug	1998	2227	2214	2233				111
LIB	Apr-Aug	5481	6386	6349	6324				107
HGH	May-Sep	1582	1778	1830	1890				112
SKQ <sup>1</sup>	Apr-Jul	6378	6653	6405	5889				101
ALF <sup>1</sup>	Apr-Jul	11926	13167	12295	11347				96
GCL <sup>1</sup>	Apr-Aug	58483	63023	61265	58666				103
BRN <sup>1</sup>	Apr-Jul	5414	5105	4028	3875				71
DWR	Apr-Jul	1532	2095	2355	2333				96
TDA <sup>1</sup>	Apr-Aug	86909	92647	87043	84445				96

Notes:

1. Official water supply forecasts for SKQ, ALF, GCL, BRN and TDA are the ESP 10-day-QPF median values published by the NWRFC on the following days for 2020: Jan 6, Feb 5, Mar 4, Apr 3, May 5, Jun 3, and Jul 7.

William Proctor, P.E.  
Ch., Hydrologic Engineering and Power Branch