

SPILL PRIORITY LIST - Effective January 1, 2015 through March 31, 2015.

Current fish passage spill caps (115%/120% TDG) posted at: www.nwd-wc.usace.army.mil/tmt/documents/ops/spill/caps

LEVEL 1 – up to the 110% TDG STANDARD¹		
Priority Order	Project	Spill Cap Estimate (kcfs)
01	BON	70
02	TDA	45
03	JDA	20
04	MCN	48
05	IHR	25
06	LMN	18
07	LGS	18
08	LWG	20
09	DWR	35% of total flow
10	CHJ	25
11	GCL	0 (OT) or 5 (DG) ²

LEVEL 2 – up to 115% TDG		
Priority Order	Project	Spill Cap Estimate (kcfs)
12	BON	100
13	TDA	60
14	JDA	80
15	MCN	80
16	IHR	35
17	LMN	23
18	LGS	23
19	LWG	30
20	CHJ	61
21	GCL	5 (OT) or 10 (DG) ²

LEVEL 3 – up to 120% TDG		
Priority Order	Project	Spill Cap Estimate (kcfs)
22	BON	140
23	TDA	135
24	JDA	144
25	MCN	140
26	IHR	75
27	LMN	44
28	LGS	52
29	LWG	45
30	CHJ	150
31	GCL	10 (OT) or 15 (DG)

LEVELS 4-7 (125%, 127%, 130%, 135% TDG, respectively): same project Priority Order as in Level 3.

¹ Outside of Fish Passage Season, the Clean Water Act standard for total dissolved gas (TDG) is ≤110% at all projects.

² GCL spill is either through outlet tubes (OT) or drum gates (DG), depending on forebay elevation. OT spill produces more TDG.