

SPILL PRIORITY LIST – March 23-April 2

The Spill Priority List (SPL) defines how Lack of Load spill will be distributed to projects in order to manage TDG on a system-wide basis. In the event of spill due to Lack of Load, spill will occur at projects in the following sequential priority order at the spill rate defined for incrementally higher levels of TDG.

This SPL is effective March 23 to April 2 to prioritize spill starting at Lower Granite and working downstream for the benefit of juvenile outmigration. The SPL will be revised for Apr 1-Aug 31 to include the modified State TDG standards during fish passage spill. ¹

Level	Priority Order	Project	Example Spill Level (kcfs)
LEVEL 1 State TDG Standard ¹ 110% TDG	1	LMN	14
	2	IHR	22
	3	JDA	20
	4	TDA	45
	5	BON	80
	6	LWG	20
	7	LGS	10
	8	MCN	35
	9	DWR	35% of project outflow
	10	CHJ	25
	11	GCL	Outlet Tubes=0; Drum Gates=5
LEVEL 2 115% TDG	12	LMN	23
	13	IHR	35
	14	JDA	80
	15	TDA	60
	16	BON	100
	17	LWG	30
	18	LGS	23
	19	MCN	80
	20	CHJ	60
	21	GCL	Outlet Tubes=5; Drum Gates=10
LEVELS 3 and up 120% TDG and up	same Priority Order as Level 2		

¹ The State TDG standard is $\leq 110\%$ in all project tailraces, except during spill for fish passage season, typically April through August.